COMPLETION REPORT

1. Name of Work : **Modified Estimate for improvements & Asphalting of Prashantnagara Balance roads in Ward No.13 in Shettyhalli Sub-Division**

2. Sanctioned Estimate No. & Dt : CE/DZ/TS/069/14-15, dt:29.10.2014

3. Head of Account which is chargeable : 1771

4. Work Order No. & Dt : EE/DO/WO/365/14-15

5. Name of Contractor : **Sri. G.N Ramesh**

6a. Time Stipulated for completion of work : 90 d.ys.

6b. Delay in execution of work : —

7. Measurement recorded in : M.B. No. 4162

8. Check Measurement of the Asst. : M.B. No. ..... Page No. 4161 01 -

Asst. Exe. Eng / Exe. Eng : Page No. 4161 08

9. Name of the office/official incharge of the work :

10. a) Asst. Engineer : Nagbhushan. G

b) Asst. Exe. Engineer : Jayalingappa

Sanctioned Estimated Amount	Amount claims as per actually vide as per bills	Difference	
		Excess	Savings
25.00 Lakhs ~~25.00 Lakhs~~	24,69,289	—	30,711/—

1) Certified that the above has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
Dasarahalli Project Division
BRUHATH BANGALORE MAHANAGARA PALIKE
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ಯೋಜನಾ ವಿಭಾಗ, ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಟಿ.ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು